GOVERNEMNT OF ANDHRAPRADESH
ABSTRACT

Department of Tribal Welfare – Parvathipuram Division NABARD-RIDF-XVIII-Work - "Providing B.T. Road from Kannayyavalasa to Thangalam (Morriguda) via Gottipadu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi (1/0 to 19/300) in Pachipenta(M) of Vizianagaram District" (Balance work) - Estimated Cost of Rs.435.35 Lakhs - Sanction of post facto Extension of Agreement Time (2nd EoAT) up to 31.03.2021 without Liquidated Damages (LDs)-Orders - Issued.

DEPARTMENT OF TRIBAL WELFARE (BUDGET)

G.O.Rt.No.107 **Dated:30.07.2025**

Read:

1. G.O.Rt.No.698, Social Welfare (TW-Bud-2) Dept., dt:25.10.2012.
2. From the Engineer-in-Chief, Tribal Welfare, Hyderabad, Technical Sanction No.180/2012 2013 Dt:19.11.2012.
3. From the EnC, TW, Vijayawada, Memo.No.DEE1/AEE-11/NABARD RIDE XVIII/Road Thanglam, dt:11.03.2020.
4. G.O.Rt.No.224, Social Welfare (TW-Bud) Dept., dt:24.06.2020.
5. From CE, TW, Vijayawada, Lr.No.DEEIII/AEEV/NABARD/BT Road /Thangalam/PFEOAT (2nd EoAT) Proposal, dt.30.06.2025.

******

ORDER:

In the reference 1st read above, Government have accorded Administrative Sanction for Rs.550.00 Lakhs under NABARD RIDF-XVIII Grant for the work "Providing B.T. road from Kannayyavalasa to Thangalam (Morriguda) via Gottipadu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi (1/0 to 19/300) in Pachipenta (M) of Vizianagaram District".

2. In the reference 2nd read above, the estimates has been technically sanctioned for Rs.550.00 Lakhs and the work was entrusted to Sri M/s R.P. Reddy & Co, Nellore with a completion period of (12) months. As the contractor expired, work was left incomplete. The balance work was entrusted to Sri Manoj Kumar Nayak, Contractor, Sanasarapalli village of Odisha State @ 04.50% excess over ECV with completion period of 18 months i.e., the work should be completed on or before 28.02.2020.

3. In the reference 3rd read above, the ENC, TW, Vijayawada had granted Extension of Agreement Time upto 31.05.2020 due to importance of work, pending approval of project extension by Government. Simultaneously, the ENC, TW, Vijayawada has requested the Government to grant extension of project in NABARD RIDF XVIII to complete the work in all aspects.

4. In the reference 4th read above, Government have accorded permission to the ENC, TW for granting of Extension of Agreement Time (EoAT) only till end of the tranche-XVIII i.e., upto 30.06.2020 for the work providing BT Surface to the road from Kannayyavalasa to Thangalam (Morriguda) via Gottipadu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi Pachipenta (M) of Vizianagaram District.

5. In the reference 5th read above, now, the Chief Engineer, Tribal Welfare, Vijayawada has requested the Government to sanction post facto Second Extension of Agreement Time (2nd E.O.A.T) for the above said work up to 31.03.2021 without Liquidated Damages (LDs), as recommended at the responsibility of the then EOSE, TW, Parvathipuram/EE, TW, Parvathipuram.

[PTO]

6. Government after careful examination of the matter, hereby sanction the post facto Second Extension of Agreement Time up to 31.03.2021 without Liquidated Damages for the work "Providing B.T. road from Kannayyavalasa to Thangalam (Morriguda) via Gottipadu, Galapadu, Chittelaba, Vepalapadu, Chintalamamidi, Jeeluguvalasa, Garisiguddi (1/0 to 19/300) in Pachipenta(M) of Vizianagaram District (Balance work) Est. Cost. Rs.435.35 lakhs" at the responsibility and recommendations of the the then EoSE, TW, Parvathipuram/EE, TW, Parvathipuram.

7. The Chief Engineer, Tribal Welfare, Vijayawada shall take necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

M.M. NAYAK
SECRETARY TO GOVERNMENT (FAC)

To
The Chief Engineer, Tribal Welfare, A.P., Vijayawada.
The Director of Tribal Welfare, A.P., Vijayawada.
The District Collector, Parvathipuram Manyam District.
The Pay and Accounts Officer, Vijayawada.
Copy to:
The O.S.D to Minister for Tribal Welfare
The P.S to Secretary to Government (TW)
SF/SC (2895019/2025).

//FORWARDED :: BY ORDER//

SECTION OFFICER